

ID	Task Mode	% Complete	Task Name	Duration	Start	Finish	Predecessor	Timeline											
								Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026	Half 1, 2027	Half 2, 2027	Half 1, 2028		
1	→	39%	DTCC Capital Projects - Master Schedule	1096 days	Mon 7/17/23	Tue 12/14/27													
2	→	34%	Durham Campus - HEALTH SCIENCES + INFRASTRUCTURE Project	1096 days	Mon 7/17/23	Tue 12/14/27													
3	→	100%	Consultant & Contractor Procurement	199 days	Mon 7/17/23	Wed 5/8/24													
42	→	59%	Design Phase	444 days	Mon 1/8/24	Mon 10/13/25	4												
43	→	100%	Advanced Planning	102 days	Mon 1/8/24	Fri 5/31/24													
44	→	100%	Schematic Design	111 days	Thu 5/2/24	Tue 10/8/24													
45	→	70%	Design Development	141 days	Mon 8/26/24	Fri 3/21/25													
46	→	0%	Construction Documents	176 days	Tue 2/4/25	Mon 10/13/25													
47	→	41%	Permitting & Site work coordination	379 days	Fri 3/1/24	Thu 9/4/25													
54	→	0%	Construction Phase	644 days	Wed 5/14/25	Mon 12/13/27													
59	→	0%	FFE & Move-in	47 days	Wed 10/6/27	Tue 12/14/27													
60	→	0%	READY FOR OPERATION	0 days	Tue 12/14/27	Tue 12/14/27	59												
61	→	49%	Durham Campus - LIFE SCIENCES Project	952 days	Mon 7/17/23	Tue 5/18/27													
1	→	100%	Consultant & Contractor Procurement	199 days	Mon 7/17/23	Wed 5/8/24													
41	→	76%	Design Phase	369 days	Thu 1/18/24	Tue 7/8/25													
42	→	100%	Functional Programming (FP)	80 days	Thu 1/18/24	Thu 5/9/24													
43	→	100%	Schematic Design	84 days	Thu 5/2/24	Thu 8/29/24													
44	→	100%	Design Development	101 days	Thu 7/18/24	Wed 12/11/24													
45	→	40%	Construction Documents	172 days	Fri 10/25/24	Tue 7/8/25													
46	→	50%	Permitting & Site work coordination	204 days	Thu 8/29/24	Wed 6/25/25													
47	→	3%	Construction Phase	560 days	Wed 12/11/24	Mon 3/15/27													
51	→	0%	FFE & Move-in	45 days	Tue 3/16/27	Tue 5/18/27	50												
52	→	0%	READY FOR OPERATION	0 days	Tue 5/18/27	Tue 5/18/27	51												
62	→	47%	OC Campus - BUILDING ADDITION Project	891 days	Wed 8/16/23	Tue 3/23/27													
1	→	100%	Consultant & Contractor Procurement	208 days	Wed 8/16/23	Fri 6/21/24													
41	→	63%	Design Phase	401 days	Fri 1/19/24	Fri 8/22/25													
42	→	100%	Functional Programming (FP)	50 days	Fri 1/19/24	Thu 3/28/24													
43	→	100%	Schematic Design	108 days	Mon 4/1/24	Fri 8/30/24	42												
44	→	100%	Design Development	95 days	Tue 7/30/24	Fri 12/13/24													
45	→	10%	Construction Documents	173 days	Fri 12/13/24	Fri 8/22/25													
46	→	40%	Permitting & Site work coordination	250 days	Wed 9/4/24	Thu 9/4/25													
47	→	0%	Construction Phase	401 days	Mon 7/7/25	Tue 2/16/27													
51	→	0%	FFE & Move in	40 days	Wed 1/27/27	Tue 3/23/27	50FS-1												
52	→	0%	READY FOR OPERATIONS	0 days	Tue 3/23/27	Tue 3/23/27	51												

Project: DTCC HS & Infrastructu Date: Tue 1/21/25	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			